

**IMPORTANT:** This commissioning report must be submitted to CELMEC to register and validate the warranty.

CLIENT:	DATE:
INSTALLER:	REF NO.
1. SERIAL NO. ....	DATE OF PURCHASE: ..... COMMISSIONED BY: .....
<b>2. TYPE OF UNIT</b> 102s <input type="checkbox"/> 112s <input type="checkbox"/> 102 <input type="checkbox"/> 112 <input type="checkbox"/> <b>WALL MOUNTED</b> <input type="checkbox"/> 104 <input type="checkbox"/> 114 <input type="checkbox"/> <b>PORTABLE</b> <input type="checkbox"/> 106 <input type="checkbox"/> 116 <input type="checkbox"/> <b>Electronic</b> <input type="checkbox"/> 108 <input type="checkbox"/> 118 <input type="checkbox"/> <b>Piezo Ignition</b> <input type="checkbox"/>	<b>10. ELECTRICAL:</b> SEPARATE SWITCHED CIRCUITS are <input type="checkbox"/> YES <input type="checkbox"/> NO provided to control units independently <i>NOTE! Ensure multiple units are not ganged to one control switch. CHECK Active and Neutral Polarities are correct.</i> <input type="checkbox"/>
<b>3. CLEARANCE TO COMBUSTIBLES:</b> (mm.) _____ CLEARANCE TO CEILING: (mm.) _____ MOUNTING HEIGHT to under reflector: (mm.) _____	<b>11 CONTROLS ENCLOSURE TEMP.</b> AFTER 10 MIN. OPERATION. °C                      _____ °C
<b>4. ACCESSORIES fitted:</b> BALL GUARD <input type="checkbox"/> HEAT SHIELD <input type="checkbox"/>	<b>COMMISSIONING PERSONNEL:</b> CELMEC: <input type="checkbox"/> CLIENT'S INSTALLER: <input type="checkbox"/> OTHER:
<b>5. GAS TYPE</b> N.G. <input type="checkbox"/> L.P.G. <input type="checkbox"/>	<b>THE CLIENT HAS BEEN NOTIFIED OF COMPLETION OF COMMISSIONING &amp; INSTRUCTED TO OPERATE THE SYSTEM AND HAS A COPY OF THE OWNERS MANUAL:</b> <div style="text-align: right;"><input type="checkbox"/> YES <input type="checkbox"/> NO</div>
<b>6. L.P. GAS TANK</b> CAPACITY - Litres: _____ Lt. PRESSURE - kPa: _____ kPa	<b>ITEMS FOUND AT COMMISSIONING</b> ..... ..... ..... .....
<b>7. IS AN EXTERNAL GAS REGULATOR FITTED TO THE APPLIANCE?</b> <input type="checkbox"/> YES <input type="checkbox"/> NO <b>MAINS PRESSURE kPa</b> _____ kPa - NG Manual Piezo Ignition heaters are equipped with a Beckley, Model 2300, Pressure Regulator. <input type="checkbox"/> - NG Electronic Ignition heaters have a Pressure Regulator incorporated in the White Rogers 25M Combination Gas Control Valve. <input type="checkbox"/> - LPG Heaters are not equipped with a pressure regulator. <i>NOTE! An external Pressure Regulator MUST be installed at the inlet of NG heaters if the inlet gas pressure exceeds 4kPa.</i> <input type="checkbox"/>	<b>FIELD SERVICE REPORT</b> <b>CONCERNS:</b> 1. Transportation damage <input type="checkbox"/> ..... 2. Installation problem <input type="checkbox"/> ..... 3. Unit not working <input type="checkbox"/> ..... 4. Pipe-work substandard <input type="checkbox"/> ..... 5. Electrical installed incorrectly <input type="checkbox"/> ..... 6. High drafts / windy <input type="checkbox"/> ..... 7. Other <input type="checkbox"/> ..... ..... ..... .....
<b>8. INLET GAS PRESSURE at Unit Inlet:</b> NG. 1.1 – 4.0 kPa <input type="checkbox"/> LPG. 2.75 kPa <input type="checkbox"/> _____ kPa <i>NOTE! Inlet gas pressure must be measured and achieved when all burners including the burner under test and any other gas appliances in the network are running.</i> <input type="checkbox"/>	<b>PREVENTATIVE MAINTENANCE</b> 1. 12 months annual service required..... 2. Unit is not working after summer period..... 3. Accessibility: Ladder <input type="checkbox"/> Scissor lift <input type="checkbox"/> Boom lift <input type="checkbox"/> .....
<b>9. MANIFOLD GAS PRESSURE at Unit Test Point</b> NG. - Required 0.9 kPa <input type="checkbox"/> YES <input type="checkbox"/> NO    _____ kPa LPG. - Required 2.7 kPa <input type="checkbox"/> YES <input type="checkbox"/> NO    _____ kPa <i>NOTE! Manifold gas pressure must be measured and adjusted when all systems are running.</i> <input type="checkbox"/>	